



# LIBRARIES

UNIVERSITY OF WISCONSIN-MADISON

## **EIR chapter 1: Construction of waste disposal facilities, Crandon Project. 1982**

Minneapolis, MN: INDECO, Inc., 1982

<https://digital.library.wisc.edu/1711.dl/MQA5MRQWJXYBK9A>

<http://rightsstatements.org/vocab/InC/1.0/>

For information on re-use see:

<http://digital.library.wisc.edu/1711.dl/Copyright>

The libraries provide public access to a wide range of material, including online exhibits, digitized collections, archival finding aids, our catalog, online articles, and a growing range of materials in many media.

When possible, we provide rights information in catalog records, finding aids, and other metadata that accompanies collections or items. However, it is always the user's obligation to evaluate copyright and rights issues in light of their own use.

# CONSTRUCTION OF WASTE DISPOSAL FACILITIES


## EIR CHAPTER 1

### CRANDON PRO

STATE DOCUMENTS  
DEPOSITORY

SEP 17 1984

University of Wisconsin, LRC  
Stevens Point, Wisconsin



Prepared for

# EXXON

by

# Indeco

TD  
194.66  
.W62  
C708  
no. 28





Grant File

TD

194.66

W62

C708

no. 28

UNIVERSITY LIBRARY  
UW-STEVENS POINT

COPY NO. 6

EXXON MINERALS COMPANY

EIR CHAPTER 1

CONSTRUCTION OF WASTE DISPOSAL FACILITIES

CRANDON PROJECT

Prepared by:

INDECO, Inc.  
1500 So. Lilac Drive  
351 Tyrol West Building  
Minneapolis, MN 55416

September 1982

## FIGURES AND TABLES

### Figure

1	Construction and Material Volume Schedule
2 through 7	Construction Activity Schedule
8	Drainage Control - Waste Rock Embankment Area
9	Clearing and Grubbing by Phase
10 through 15	Construction Equipment Schedule
16 through 21	Construction Manpower Schedule
22 through 23	Construction Support Area
24 through 29	Surface Water Drainage and Erosion Control

### Table

1	Phases of Earthwork Construction
2	Equipment List
3	Maximum Hourly Fuel Consumption by Phase

### 1.3.1 Schedule

Construction of the waste disposal facilities will be staged over a thirty-three year period to correspond with tailings production from the mine. The earthwork operations are divided into six phases of work over the thirty-three year period. The length of construction in each phase varies from two to four years, with periods of up to several years between phases in which no major earthwork operations are conducted. Table 1 outlines the six construction phases and activities. Figure 1 presents a continuous time line over the thirty-three year life of the facility, with the six construction phases indicated. Detailed construction activity schedules are presented in Figures 2 through 7 which describe the specific earthwork operations required for each phase of construction.

#### 1.3.2.2.4 Waste Rock and Preproduction Ore

Waste rock generated both before and during the production of ore will be stored or disposed of in a common waste rock embankment section located between the tailings ponds (see Figure 8). During Phase 1, the bentonite liner, underdrain and filter will be constructed in the area in which this waste rock embankment will be located. The liner system will be completed before any significant waste rock production begins.

As shown in Figure 8, the subgrade for the waste rock embankment is sloped to drain to two points on the west side of the area. A toe ditch and berm will be constructed around the perimeter of the area to contain runoff and direct the drainage to the two discharge points. A temporary retention pond (GP Pond) will be constructed during Phase 1 to store the runoff from the waste rock embankment. As shown on Figure 8, this pond is located such that runoff will be gravity fed into the pond at two points. A 20 mil PVC liner will be installed on the pond bottom to prevent seepage out of the pond. The PVC liner will be covered by a 0.6m (2 ft.) layer of protective fill. This pond has a storage capacity of approximately  $39,000 \text{ m}^3$  ( $50,000 \text{ yd}^3$ ), which provides storage for the equivalent of one year's net annual precipitation gain (precipitation minus pond evaporation) of approximately 178mm (7 in.) plus the 10-year, 24-hour storm which is approximately 91mm (3.6 in.)



<u>Phase</u>	<u>Years</u>	<u>Construction Activities</u>
1	1985-86	Construct Reclaim Pond R1 Construct Waste Rock Storage Area GP
2	1988-89	Construct Reclaim Pond R2 Construct Tailings Pond T1
3	1993-95	Construct Tailings Pond T2 Reclaim Tailings Pond T1
4	2000-02	Construct Tailings Pond T3 Place Traffic Mat on Tailings Pond T2
5	2006-09	Construct Tailings Pond T4 Reclaim Tailings Pond T3
6	2016-17	Reclaim Tailings Pond T4 Reclaim Tailings Pond T2 Final Site Reclamation

TABLE 1 - PHASES OF EARTHWORK CONSTRUCTION, WASTE DISPOSAL FACILITIES

This temporary pond will remain in place for approximately three years, until tailings pond T1 is constructed during Phase 2 construction. During this time, if the temporary pond approaches its storage capacity, the water will be pumped out of the pond and placed in reclaim pond R1. When the temporary pond is removed, the water will also be emptied into reclaim pond R1. Once pond T1 is completed, all runoff from the waste rock embankment will drain into T1.

#### 1.3.2.4 Waste Disposal Facilities Site Preparation

Site preparation is required in the first four phases of the waste disposal facilities construction. Clearing and grubbing will be done on a phase by phase basis, such that only the area actually required for the earthwork operations in a particular phase is cleared and grubbed. The remainder of the site will be disturbed as little as possible. Figure 9 outlines the areas to be cleared and grubbed for each phase.

Marketable timber will be cut and hauled offsite. Stumps, brush and slash will be windrowed, piled and burned. The waste ash will be hauled to an area outside of the ponds and buried in a disposal pit.

Based on available site data and past experience in similar areas, once the area is cleared and grubbed it is unlikely that any topsoil will remain. However, if significant topsoil is present, it will be stockpiled for future use.

In Phase 1, additional site preparation is required to: 1) construct the waste rock haul road from the mill to the tailings ponds; 2) install a chain-link fence around the perimeter of the site; 3) construct a contractor's construction support area near the ponds; 5) install storage silos adjacent to the mill for the powdered bentonite used in the liner; 6) upgrade the haul road from the Woodlawn rail siding to the construction support area;

7) upgrade the Woodlawn rail siding. In Phases 2 through 4 required site preparation is generally limited to clearing and grubbing. In Phases 5 and 6, no significant site preparation work is required.

The waste rock haul road from the mill to the tailings ponds will be a permanent feature for the life of the mine. The haul road will be gravel surfaced, approximately 60 ft. wide with safety berms or pipelines along the shoulder. The road will be watered on an as-needed basis to control dust. The waste rock haul road will be used as the primary access road to the ponds for all construction equipment and personnel, as well as the haul route for the off-road trucks taking waste rock from the mine to the waste rock disposal area. It is anticipated that a culvert will be needed to maintain drainage patterns in the area of Skunk Lake. Other culverts will be installed as needed during the road construction. Drainage and erosion control are discussed in more detail in Section 1.3.4.

The construction support area is also a long term feature of the waste disposal facility, and is described in detail in Section 1.3.2.13.

The haul road from the Woodlawn rail siding to the construction support area will be used only during Phase 1 to transport powdered bentonite via semi-trailer. Approximately 3 miles of the 6 mile route requires upgrading. The upgrading will be limited to surface grading and compaction as required.

The Woodlawn rail siding will also be used only during Phase 1. Surface grading is all that is required to upgrade the siding.

In all phases of construction, the earthwork operations will start as early as possible in the spring. Therefore, it is probable that some ditching and culvert installations will be required in each phase to control surface drainage.

Work schedule, types and number of construction equipment, noise and emissions for the site preparation work are discussed in later sections.

#### 1.3.2.5 Waste Disposal Facilities Construction

Construction of the waste disposal facilities entails a major earthwork operation. Construction has been scheduled such that completion of each of the tailings ponds occurs just prior to the time at which it is required for disposal of tailings. The limited construction season in the area requires the mobilization of a relatively large equipment spread and work force to meet the schedule in each phase of the work. Equipment and manpower requirements by phase are given in the Construction Equipment Schedules and Construction Manpower Schedules, Figures 10 through 15 and Figures 16 through 21 respectively. An equipment list is given in Table 2. Major earthwork operations, some or all of which are required in each phase of construction, are described below.

#### Excavate to Embankment or Stockpile

Excavation will be done by scraper and hauled either directly to the embankment for placement and compaction or to a stockpile area for later use. The bottom line in Figure 1, entitled "Cumulative Till Balance", indicates the size of the stockpile required in order to balance the earthwork quantities at the end of Phase 6 without borrowing a large quantity of fill. The maximum required stockpile size by phase is summarized below:

<u>Phase</u>	<u>Stockpile</u>	
	<u>m<sup>3</sup></u>	<u>yd<sup>3</sup></u>
1	0	0
2	0	0
3	1,405,958	1,841,804
4	1,139,033	1,492,133
5	2,767,891	3,625,937
6	1,558,364	2,041,457

A portion of the excavated material will be stockpiled in the construction support area for use in processing liner and drain material. The remainder will be placed in a long term stockpile located east of the construction support area during Phases 3 and 4, and on top of tailings pond T2 during



TABLE 2 - EQUIPMENT LIST

<u>Description</u>	<u>Model</u>	<u>Engine</u>	<u>Horsepower</u>
Scraper	CAT 631	CAT 3408 Diesel	450
Water Wagon	CAT 631	CAT 3408 Diesel	450
Bull Dozer	CAT D9	CAT 3412 Diesel	460
Bull Dozer	CAT D8	CAT D342	300
Bull Dozer	CAT D6	CAT 3306 Diesel	140
Wheel Tractor	CAT 824	CAT 3406 Diesel	310
Front End Loader	CAT 988	CAT 3408 Diesel	375
Front End Loader	CAT 966	CAT 3306 Diesel	200
Crane 75 T	AMER 5530 TM	GM DD 4-7IN Diesel GM DD 6171N Diesel	115 Upper 238 Carrier
Crane 25 T	Grove RT 625	Cummins V504 Diesel	156
Motor Grader	CAT 16 G	CAT 3406 Diesel	250
Motor Grader	CAT 14 G	CAT 3306 Diesel	180
Excavator	CAT 235	CAT 3306 Diesel	195
Backhoe	J.D. 410	JD 4-219D Diesel	62
Compactor	DYNAPAC CA-25	CAT 3208 Diesel	125
Off Road Truck	TEREX 33-07 (40 ton)	GM DD 12V-71T Diesel	493
Belly Dump Truck and Trailer	Ford LT-9000 Tractor	240 Cummins Diesel	240
Dump Truck Tandems	Ford LT-9000	240 Cummins Diesel	240
PD Trailer and Tractor	Ford LT-9000 Tractor	240 Cummins Diesel	240
Flatbed Truck	International	185T	185
Pickup Truck	Chev 3/4 Ton	GM 305 V8 Gas JD 6 CYL Diesel	180 110 (Hydroseeder)
Hydroseeder CAT Powered Tandem Truck	-	CAT 3208 Diesel	210 (Truck)
Tractor	J.D. 4240	JD 6 CYL Diesel	110
Tractor	J.D. 2640	JD 4 CYL Diesel	65
LoBoy Trailer and Tractor 60T	GMC 6000	CAT D3406 Diesel	326
Crushing and Processing Plant	See Section 1.3.2.13		

TABLE 2 - EQUIPMENT LIST (Cont'd)

<u>Description</u>	<u>Model</u>	<u>Engine</u>	<u>Horsepower</u>
Batch Plant	See Section 1.3.2.13		
42" Conveyor	Universal	Electric	
Generator	335 KW	CAT D346 Diesel	
Generator	250 KW	CAT 3408 Diesel	385
Generator	90 KW	CAT 3304 Diesel	
Generator	30 KW	Homelite Diesel	61
15 HP Sump Pump			
Flowmaster Pump			
Power Ram Packer	Kelly 10KR7		
Power Auger			
Chain Saws	Homelite 925 24"	Homelite 5.0 Cu. In. 2 Cycle	3
Compressor 1200	CAT 1200 C.F.M.	CAT 3406 Diesel	325

Phases 5 and 6. For practical considerations the height of the stockpile will be limited to approximately 15m (50 ft.) or less. The storage area required to stockpile 1,500,000m<sup>3</sup> (2,000,000 yd<sup>3</sup>) at a maximum height of 15m (50 ft.) is approximately 25 acres.

Placement of the bentonite topseal and vegetative cover on tailings pond T2 will be delayed until Phase 6 in order to allow pond T2 to be used as a stockpile location during Phases 5 and 6. When pond T2 is filled with tailings, the traffic mat will be placed. The construction support area and long term stockpile will then be relocated on top of pond T2. In Phase 6 when the stockpile is depleted, the bentonite topseal and vegetative cover will be placed, completing the reclamation of Pond T2.

The excavation operation will be conducted using two or more equipment spreads at two shifts per day each. Due to the tight schedule, portions of the excavation will be completed early in order to allow subsequent operations such as liner and drain installation to proceed simultaneously, as indicated in Figures 2 through 7.

#### Process Glacial Till

A processing plant will be set up in the construction support area to produce the processed materials required for the mine backfill and underdrain system. The plant will be run on a two shifts per day basis. The processing operation is described in more detail in Section 1.3.2.13.

#### Install Bentonite Liner and Underdrain System - Tailings Ponds

Powdered bentonite will be shipped by enclosed rail car to the Woodlawn siding during Phase 1 and to the mill site during subsequent phases. A pneumatic unloading system will be used to transfer the bentonite from the rail car to a pressurized cement tanker ("PD" or pressure differential - positive displacement trailer). This unloading system is completely contained. No significant quantities of bentonite powder will be released to the atmosphere. After Phase 1, the bentonite may also be transferred

directly into the storage silos at the mill using a similar unloading system. The PD trailers will haul the bentonite to the batching plant in the construction support area, serving as portable storage silos. As the batching operation requires, the PD trailers will pneumatically discharge bentonite into an enclosed batching hopper. The liner material (minus 3/4" glacial till), bentonite and water will be mixed in a twin shaft pug mill. The bentonite-soil mix liner will then be hauled in tandem dump trucks to the pond for placement.

On completion of the excavation in a particular area, the subgrade will be brought to grade by setting grade stakes on a 25 ft. grid pattern for survey control. A tolerance of  $\pm \frac{1}{2}$  in. on the subgrade and bentonite liner can then be obtained using conventional survey control as would be the case on a typical highway construction job.

Once the grade stakes are set and the subgrade meets the accepted tolerances, the bentonite liner will be placed. The liner material will be hauled by tandem dump trucks, dumped, spread by dozer and grader, and compacted to 95% of Standard Proctor. Loose lifts of 9-12 in. may be required to obtain a compacted layer 6 in. thick. The grade stakes will be left in place until the compaction equipment has completed its passes. The grade stakes will then be removed and the hole where the stake penetrated the bentonite liner will be filled and compacted by hand using a portable power ram packer.

Immediately following placement of the bentonite liner, the drain and filter material will be placed in order to protect the liner from damage. Separate equipment spreads will be used for the liner, drain and filter. The drain and filter will be placed by end dumping from tandem dump trucks and pushing the drain or filter material out over the bentonite liner. In this manner the construction equipment operates on the drain or filter, and not directly on the liner. Installation of the underdrain pipe system will occur during the same time frame as placement of the liner, drain and filter.



#### Install Hypalon Liner, Cover and Riprap - Reclaim Ponds

The bentonite liner and non-carbonate sand will be placed in the reclaim ponds in the same manner as was described for the tailings ponds. The only difference is that belly dump semi trailers will be used to haul the non-carbonate sand from an off-site source.

Installation of the hypalon liner is generally a manual operation requiring only a front end loader to handle the rolls of hypalon liner material. Once the hypalon is in place, the sand cushion and protective cover will be placed by dumping and spreading ahead of the construction equipment such that the hypalon is protected by the 0.46m (1.5 ft) thick sand cushion or protective cover. An additional 0.3m (1 ft) thick layer of transition material will be placed on the upper portions of the reclaim pond slopes where riprap is required. The riprap, which consists of preproduction mine waste rock, will also be placed by a dump and spread operation. The 0.76m (2.5 ft) thick layer of sand cushion and transition material will provide adequate protection against damage to the hypalon liner.

#### Place Topseal and Reclamation Cover

A working mat will be constructed over the surface of the tailings by pushing in the top of the embankments with dozers. The required thickness of the working mat depends on the strength and consistency of the tailings. It is anticipated that a minimum 0.61m (2 ft) thickness will be required to efficiently operate equipment on the working mat. Additional fill will be obtained from the long term stockpile (scraper haul) to complete the working mat and establish the desired grade. The sub-grade will be brought to grade and the bentonite seal placed in the same manner as was described for the bentonite liner on the pond bottom. As the bentonite seal is completed, the 0.91m (3 ft) thick cover layer will be placed over the seal. This cover material will also come from the long term stockpile. Grass cover will then be established by hydroseeding.

### Dust and Water Control

Control of dust during the earthwork operations will be accomplished by sprinkling as necessary.

Control of runoff water, particularly when significant portions of the excavation and embankments have been completed, will require temporary sumps. Excess water will be pumped out of the interior of the pond into the surrounding natural drainage system. Surface drainage and erosion control is discussed in Section 1.3.4.

#### 1.3.2.13 Construction Support Area

During Phase 1, a construction support area will be constructed in the area where tailings pond T4 will eventually be built. This construction support area will be used as a base of operations for the earthwork contractor during construction of the waste disposal facilities. Figures 22 and 23 presents a layout of this support area.

As shown in the figures, the support area will include:

- 1) Crushing and Processing Plant
- 2) Batching and mixing plant
- 3) Stockpiles of processed materials
- 4) Fuel storage including 2 - 10,000 gallon diesel tanks, 1 - 1,000 gallon gasoline tank, 2 - 500 gallon oil tanks. The storage area will be enclosed by a perimeter dike approximately 3 ft. in height to contain any potential spill.
- 5) Three semi trailers for small tool and miscellaneous equipment storage
- 6) 40 ft x 60 ft portable shop (pole building)
- 7) 8 ft x 30 ft quality control trailer with field soils lab
- 8) 12 ft x 70 ft contractor's office trailer
- 9) Equipment storage area
- 10) Generators during Phase 1

The support area is approximately 20 acres in size and will be constructed by first clearing and grubbing the area, then constructing an earthfill pad. As shown in Figures 22 and 23, the pad will be sloped to drain, with the runoff diverted into a retention pond. An overflow weir will be used to control flow out of the retention pond. The surface of the support area will consist of natural glacial till - no gravel will be placed. Dust will be controlled by sprinkling with water as needed.

During Phase 1, generators will be required to provide power for the processing and batch plants, the construction trailers and other power requirements. In subsequent phases, power will be available in the support area via a powerline from the mill.

Water is available to the construction support area from the existing 12 in. diameter well. A 500 GPM pump will be installed in the well during Phase 1.

The construction support area will remain in place through Phase 4. Between phases when no earthwork operations are being conducted, there will probably not be any equipment stored in the support area. Some processed material stockpiles may remain between phases. The long term glacial till stockpile will be located adjacent to the construction support area as shown in Figures 22 and 23.

In Phase 5, tailings pond T4 will be constructed, requiring that the support area be relocated to the top of tailings pond T2. The long term stockpile will be reduced to zero storage after Phase 4. For Phases 5 and 6 the long term stockpile will be located on top of tailings pond T2.

#### Batch Plant

A batching and mixing plant will be used to mix the processed glacial till, powdered bentonite and water for the liner and topseal. The batching plant is a standard unit commonly used for concrete batching operations. One batch plant will be used to feed two rotary pug mills (reverse augers). The pug mills are standard units commonly used for asphalt mixing.

The batching and mixing plants are both run by electrical power. During Phase 1, this power will be provided by a 250 KW generator. In subsequent phases, electrical power will be available from a powerline from the mill. A CAT 988 loader will be used to feed the processed glacial till to the batching plant. The remainder of the operation, including the addition of the appropriate quantity of bentonite and water, and the mixing operation, is automatic. The batching and mixing operation will be conducted on a single shift basis at the same time that the liner or seal is being placed on the subgrade. A summary of the various elements of the batching and mixing plant is listed below.

Hagen Batching Plant Model TPM-10C:

10 cubic yard aggregate weigh batcher

36" x 43' deep troughing transfer belt conveyor with  
30 hp electric motor

10 cubic yard cement weight batcher

Mounted 15 hp air compressor (75.6 CFM)

Overhead aggregate bin, 65 ton, 43.8 cubic yard, with three  
compartments

Mobile overhead cement silo 1000 bbl (4009 cubic feet) 11' - 7"  
diameter

2-Hagen continuous pug mills, 75 hp, single direction feed, 200 to  
400 rated TPH rated

Rotary vane bentonite feeder, includes hopper and feed metering device  
for injecting bentonite into pug mill

Radial stacking conveyor

The CAT 988 loader is the only diesel engine required in the batching and mixing operation. The remainder of the process is powered by electric motors. Noise and exhaust emissions due to the batching and mixing will therefore not be significant. The plant will be kept in good repair to minimize the general plant noise as well. The processed glacial till will be sprinkled as necessary to minimize dust problems during the operation.



### Crushing and Processing Plant

A crushing and processing plant will be used to process the required materials for the liner and underdrain system. Crushing and processing will be conducted on a two shift per day basis. The various elements which make up the crushing and processing plant are shown on Figure 23.

The crushing and processing plant is run by electrical power. A 335 KW generator will be used during Phase 1, with power from the mill in later phases. A CAT 988 loader will be used to feed the glacial till to the processing plant. A series of conveyors and radial stackers will distribute the finished product to the appropriate stockpile in the construction support area. The processing operation will be conducted on a two shifts per day basis.

As is similar to the batching plant, a CAT 988 loader is the only diesel engine required in the processing operation. All other power comes from electric motors. Exhaust emissions therefore will not be significant. Noise generated while processing (screening and washing) will not be excessive. However, when crushing is required the noise level could significantly increase.

As shown on Figures 22 and 23, there are several different material stockpiles in the construction support area. To control dust, these piles will be sprinkled as necessary.

#### 1.3.2.14 Fuels and Other Energy Requirements

The approximate maximum hourly fuel consumption for each phase of construction is given in Table 3 below:

Construction Phase	F U E L					
	Gasoline		Diesel		Lub. Oil	
	Liters	Gallons	Liters	Gallons	Liters	Gallons
1	38	10	2082	550	30	8
2	38	10	2082	550	30	8
3	38	10	1893	500	23	6
4	38	10	1893	500	23	6
5	38	10	2460	650	34	9
6	19	5	1136	300	11	3

TABLE 3 - MAXIMUM HOURLY FUEL CONSUMPTION BY PHASE

These values of hourly consumption represent the maximum fuel use during the peak of earthwork operations for each phase. The average hourly fuel consumption for any phase will be less than the values given in Table 3.

During the peak of activity, some of the earthwork operations will be conducted on a two shift per day basis. During these peak periods, daily diesel fuel consumption will be on the order of 30,000 liters (8,000 gallons).

Storage tanks will be provided for temporary storage of fuels and lubricants in the construction support area. As shown in Figure 23, a containment dike will be constructed around the storage tanks to contain any potential spillage from the tanks.

#### 1.3.4 Summary Pollution Control, Emissions and Effluents

During each phase of construction, control of surface water runoff will be accomplished by constructing a series of ditches, dikes and retention ponds. These erosion control measures were designed to utilize the existing topography for drainage control, with ditches and dikes constructed as necessary to control discharge into the surrounding natural drainage system. Figures 24 through 29 detail the drainage patterns

and location of required control features for each phase of construction. Surface runoff with the potential for high suspended solids content will be diverted through sedimentation ponds with overflow weirs before discharging into the natural drainage system of the surrounding area. These sedimentation ponds will allow settling of the suspended solids. Bales of hay will be used as needed to provide small dikes for control of drainage in localized areas.

Contaminated surface runoff from the waste rock embankment area will be collected and stored in a lined pond as described in Section 1.3.2.2.4. During later phases of construction the waste rock embankment area will drain into tailings pond T1.


Clearing and grubbing will be done in phases as shown in Figure 9. Areas to be cleared and grubbed will be limited to only that area required in order to complete the earthwork operations in that phase.

#### 1.3.5 Construction Personnel

Construction manpower requirements by craft for each phase of construction are given in Figures 16 through 21. Two shifts per day will be used for the excavation operations and processing glacial till. The construction activity schedules (Figures 2 through 7) indicate the extent and duration of all construction operations, including those that are double shifts.

In addition to the construction manpower requirements described above, the earthwork contractor will have a full time staff on-site to manage the construction. This field staff will consist of:

- 1 - Survey Chief
- 2 - Grading Superintendents (1 day shift, 1 night shift)
- 1 - Project Engineer
- 1 - Quality Control Technician
- 3 - Survey Party (including rodmen)
- 1 - Office Manager/Secretary
- ½ - Project Manager



NOTES:

1. In general, production volumes and construction volumes are shown in 6 month time blocks. The production of tailings and waste rock have been adjusted to coincide with the 6 month construction time blocks. Therefore, the time blocks at the beginning and end of the production schedules are not full 6 month periods.

Tailings pond construction is scheduled to begin (except for waste rock embankment which coincides with waste rock production schedule) as late as possible to have the ponds in service as per tailings production. Tailings ponds assumed to be sequentially staged as follows:

Submittals: Includes all excavation. Includes soil fill to finished subgrade.

Stage 1: Includes liner, underdrain, and rock slope protection (as applicable) over pond bottom and up to the level of the lowest bench.  
Stage 2, 3, 4: Includes liner, underdrain, and rock slope protection (as applicable) to next highest bench or crest as appropriate.

3. Embankment soil fill and pond soil cut are computed to subgrade levels which are those below liners, underdrains, rock slope protection, etc.  
4. Grading for waste rock embankment and storage area is scheduled prior to pre-production waste rock generation. Grading includes liner, and underdrain placement. Shown as part of tailings pond 1 construction on schedule. This development could be done over a longer time period assuming

it is sequenced with pre-production waste rock generation. This waste rock embankment forms common embankment between pond 1 and ponds 2, 3, and 4.

5. Completion of reclaim pond R1 dependent on generation of pre-production waste rock. Reclaim pond R1 includes processed material and off site borrow material for sand cushion below the synthetic liner which cannot contain carbonate minerals.  
6. It is anticipated that cobbles larger than 6 inches (152mm) will have to be scalped from the till prior to embankment construction. Since it is not possible to estimate this volume, a figure of 0.1 percent has been used as an allowance. However, this allowance is not reflected in the volumes shown on this schedule.

7. Tailings production, waste rock production, and backfill sand requirements based on a 62.3 M metric ton orebody with 25% contingency (77.8 M metric tons) and approximately 43% tailings. Ore production at a nominal 9,100 metric tons per day.

#### VOLUMES IN CUBIC METERS

REVISED	DATE	BY	DESCRIPTION
Volume	5/9/82	RMS	Volume of Reclamation Cover
Volume	8/18/82	GNC	Reclamation Cover for Ponds T1, T2, T3 and T4 changed

EXXON MINERALS COMPANY, U.S.A.  
GRANDON PROJECT

#### CONSTRUCTION AND MATERIAL VOLUME SCHEDULE

SCALE	As Shown	STATE	Wisconsin	COUNTY	Furness
DRAWN BY	GNC	DATE	4-28-82	DESIGNED BY	MTF
APPROVED BY	GNC	DATE	4-28-82	APPROVED BY	
DRAWING NO.	050-1-21402				

FIGURE 1

Indeco

TWIN CITY DIVISION  
800 SOUTH LIVING DRIVE  
MINNEAPOLIS, MN. 55416



# CONSTRUCTION ACTIVITY SCHEDULE-PHASE 1

YEAR 1	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC
Mobilization												
Clear & Grub												
Construct Waste Rock Haul Road												
Construct Bentonite Haul Road												
Upgrade Rail Siding												
Construct Support Area Pad												
Construct Bentonite Storage Facilities At Mill Site												
Install Pump												
Set Up Processing Plant and Batch Plant												
Install Perimeter Chainlink Fence												
Excavate R1 & GP to Embankment & Stockpile												
Finishing R1 & GP												
Subgrade Preparation R1 & GP												
Ditching (Drainage)												
Process Glacial Till												
Batch Bentonite Liner R1 & GP												
Load, Haul & Place Bentonite Liner R1 & GP												
Load, Haul & Place Non-Carbonate Sand R1												
Install Hypalon Liner R1												
Load, Haul & Place Sand Cushion & Protective Cover R1												
Load, Haul & Place Transition Material R1												
Load, Haul & Place Riprap R1												

1990 1995 2000 2005 2010 2015

PHASE LOCATION SCHEDULE

**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 2



# CONSTRUCTION ACTIVITY SCHEDULE-PHASE 1




FIGURE 2



# CONSTRUCTION ACTIVITY SCHEDULE-PHASE 2




FIGURE 3



## CONSTRUCTION ACTIVITY SCHEDULE-PHASE 2

[illegible][illegible]

## PHASE LOCATION SCHEDULE

**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 3



CONSTRUCTION ACTIVITY SCHEDULE-PHASE 3




FIGURE 4



## CONSTRUCTION ACTIVITY SCHEDULE-PHASE 3

[illegible]

FIGURE 4



## CONSTRUCTION ACTIVITY SCHEDULE-PHASE 4

YEAR 1	JAN	FEB	MAR	APR	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC
Mobilization												
Clear & Grub												
Set Up Processing & Batch Plant												
Excavate T3 to Embankment and Stockpile					2 Shifts							
Process Glacial Till					2 Shifts							
YEAR 2												
Mobilization												
Finishing T3												
Subgrade Preparation T3												
Ditching (Drainage)												
Batch Bentonite Liner T3												
Load, Haul & Place Bentonite Liner T3												
Load, Haul & Place Drain T3												
Install Underdrain Pipe T3												
Load, Haul & Place Filter T3												
Load, Haul & Place Rock Slope Protection T3												
Sump & Pump Runoff Water												
Place Gravel on Perimeter Roads												
Erosion Control												

PHASE LOCATION SCHEDULE

**Indeco**

TWIN CITY DIVISION  
1900 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 5



## CONSTRUCTION ACTIVITY SCHEDULE-PHASE 4

[illegible]

FIGURE 5



CONSTRUCTION ACTIVITY SCHEDULE-PHASE 5




FIGURE 6



## CONSTRUCTION ACTIVITY SCHEDULE-PHASE 5

[illegible]



## CONSTRUCTION ACTIVITY SCHEDULE-PHASE 6

[illegible]

1985				1990				1995				2000				2005				2010				2015		
------	--	--	--	------	--	--	--	------	--	--	--	------	--	--	--	------	--	--	--	------	--	--	--	------	--	--


## PHASE LOCATION SCHEDULE

# Indeco

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 7





- Notes:
- 1. Contours show top of underdrain and perimeter ditch and berm
  - 2. Perimeter ditch and berm to be removed for tailings pond construction. The tailings pond liner and underdrain system will tie into the liner and underdrain system in this area.
  - 3. Grading of natural ground will be 1.07m below top of underdrain.

**PLAN**  
**DRAINAGE CONTROL**  
**WASTE ROCK EMBANKMENT AREA**

**FIGURE 8 PRELIMINARY**

**Indeco** TWIN CITY DIVISION  
500 SOUTH LAC DRIVE  
MINNEAPOLIS, MN. 55416

**Golder Associates**  
Atlanta, Georgia

**EXXON MINERALS COMPANY**  
CRANDON PROJECT

**TITLE**  
**WASTE ROCK EMBANKMENT AREA**  
**LINER AND UNDERDRAIN GRADING PLAN**

**SCALE** 2500 **STATE** WISCONSIN **COUNTY** FOREST


**DRAWN BY** **DATE** **CHECKED BY** **DATE**

**APPROVED BY** **DATE** **STAMP** **DATE**

**DRAWING NO.** **SHEET** **OF** **REVISION NO.**

"This document contains proprietary information of Exxon Minerals Company. It is to be used only for the purpose for which it was prepared and is not to be distributed outside the Exxon Minerals Company. It is to be destroyed upon completion of the project for which it was prepared and is not to be used for any other purpose."





# LEGEND

- PHASE 1
- PHASE 2
- PHASE 3
- PHASE 4
- PHASE 5 } NO CLEARING OR
- PHASE 6 } GRUBBING REQUIRED

## PLAN CLEARING AND GRUBBING BY PHASE

### DISPOSAL SYSTEM DATA

Tailings Pond Area (ha)	233.6	Abandonment Cover Seal Thickness (m)	0.10
Abandonment Area (ha)	202.2	Minimum Abandonment Cover Thickness (m)	0.10
Wetlands Covered (ha)	20.6	Underdrain Drain Layer Thickness (m)	0.46
Pond Excavation ( $\pm 10^6 m^3$ )	13.579	Minimum Underdrain Filter Layer Thickness (Note 1) (m)	0.46
Till and Waste Rock Embankment Fill ( $\pm 10^6 m^3$ )	6.566	Minimum Rock Slope Protection Thickness (Note 2) (m)	1.0
Waste Rock Embankment Fill ( $\pm 10^6 m^3$ )	1.04	Reclaim Pond Synthetic Liner Thickness (mm)	0.91
Minimum Crest Width (Note 3) (m)	4.9	Reclaim Pond Till/Bentonite Liner Thickness (m)	0.15
Processed Till For Mine Backfill Makeup ( $\pm 10^6 m^3$ )	1.605	Sand Cushion Above Synthetic Liner Thickness (m)	0.46
Tailings Slope (%)	0.5	Sand Cushion Below Synthetic Liner Thickness (m)	0.30
Minimum Abandonment Cover Slope (%)	2.0	Protective Cushion Above Synthetic Liner Thickness (m)	0.46
Till/Bentonite Tailings Pond Liner Thickness (m)	0.15	Transition Below Reclaim Pond Rock Slope Protection Thickness (m)	0.30

### INDIVIDUAL POND DATA

POND DATA	POND NUMBER	R1	R2	T1	T2	T3	T4	Z
Period of Use (yrs)		0-30	0-30	4-9	10-16	17-23	24-30	—
Area Inside Crest (ha)		12.70	11.65	33.08	43.86	40.29	44.30	185.89
Bottom Area (ha)		8.14	8.13	13.11	15.32	12.92	14.10	69.72
Lined Slope Area (ha)		4.74	3.81	20.39	32.64	26.09	27.22	114.89
Maximum Interior Depth (m)		8.7	7.0	23.5	29.0	31.0	30.0	—
Maximum Exterior Fill Height (m)		13.1	15.0	29.0	32.5	21.7	13.6	—
Crest Elevation (m)		505.6	505.6	522.5	529.5	529.5	529.5	—
Lowest Bottom Elevation (m)		496.9	498.6	499.0	500.5	498.5	499.5	—
Struck Storage Volume ( $\pm 10^6 m^3$ )		0.59	0.59	5.00	7.56	7.24	7.67	27.47
Tailings Storage Volume ( $\pm 10^6 m^3$ )		—	—	4.04	6.26	6.26	6.19	32.71
Till Excavation ( $\pm 10^6 m^3$ )		0.369	0.308	2.346	3.755	2.867	3.934	15.529
Till Embankment ( $\pm 10^6 m^3$ )		0.245	0.196	1.869	1.324	1.759	0.173	5.526
Synthetic Liner Area (ha)		13.64	12.47	—	—	—	—	26.11
Till/Bentonite Liner Volume ( $\pm 10^6 m^3$ )		0.020	0.018	0.073	0.076	0.063	0.069	0.319
Underdrain Drain Material Volume ( $\pm 10^6 m^3$ )		—	—	0.220	0.226	0.179	0.202	0.827
Underdrain Filter Material Volume ( $\pm 10^6 m^3$ )		—	—	0.214	0.351	0.275	0.293	1.131
Rock Slope Protection Volume ( $\pm 10^6 m^3$ )		0.021	0.012	0.270	0.243	0.170	0.181	0.897
Abandonment Cover Volume ( $\pm 10^6 m^3$ )		—	—	0.885	1.514	1.260	1.903	5.562
Till/Bentonite Abandonment Cover Seal ( $\pm 10^6 m^3$ )		—	—	0.051	0.066	0.060	0.110	0.287
Sand Cushion Above Synthetic Liner ( $\pm 10^6 m^3$ )		0.014	0.008	—	—	—	—	0.022
Sand Cushion Below Synthetic Liner ( $\pm 10^6 m^3$ )		0.039	0.035	—	—	—	—	0.076
Protective Cushion Above Synthetic Liner ( $\pm 10^6 m^3$ )		0.048	0.047	—	—	—	—	0.099
Transition Below Reclaim Pond Rock Slope Protection ( $\pm 10^6 m^3$ )		0.008	0.004	—	—	—	—	0.012
Underdrain Collector Pipe Length (m)		—	—	1760	1610	1380	1545	6283
Sump Discharge Pipe Length (m)		—	—	543	410	435	425	2613

### DISPOSAL SYSTEM DATA AND POND DATA NOTES

- Underdrain filter 1.0 meter thick beneath rock slope protection on tailings ponds T2, T3, and T4.
- Rock slope protection 2.0 meters thick on tailings pond T1.
- Crest width varies from 4.9 meters to 7.0 meters depending on number of pipelines along crest.
- Excavation, fill, and underdrain material volume for grading below waste rock embankment and storage area included with tailings pond T1 volume.

Site area mapping is at 1.0 meter contour interval. Additional areas to the north and west are added at the available 2.0 meter contour interval to provide coverage for the compliance boundary.

## FIGURE 9

Indeco TWIN CITY DIVISION  
MINNEAPOLIS, MN. 554 6

Golder Associates  
Atlanta, Georgia

EXXON MINERALS COMPANY  
CRANDON PROJECT

WASTE DISPOSAL SYSTEM  
SITE 41-114 B

SCALE AS SHOWN  
DATE 5-24-82  
DRAWN BY  
CHECKED BY  
APPROVED BY  
DATE

050-1-80594

NOTE: ELEVATION IN METERS ABOVE MSL

NORTH

0 30 100 150 200 300 400 500  
SCALE IN METERS

REVISION	DATE	BY	DESCRIPTION

"This document contains information that is the property of Exxon Minerals Company. It is to be used only for the purposes for which it was prepared and is not to be distributed outside the Exxon Minerals Company. It is to be destroyed when it is no longer needed for the purposes for which it was prepared."



# CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 1

	YEAR 1 - 1985												YEAR 2 - 1986																								
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	
CAT 631 Scraper					8	11	10	10	10	7	5	5																									
CAT 631 Water Wagon					2	3	2	6		1																											
CAT D9 Dozer					2	3	2	2	2	1																											
CAT D8 Dozer					9	3	4	5	4	4	2	4					2				2																
CAT D6 Dozer							1	5	2																												
Rake (D8)					5																																
Disc (D8)								1																													
CAT 988 Loader						2		1	2	2		1					1				1																
CAT 966 Loader					3					2	1																										
CAT 235 Excavator					2	1				1	1	1																									
CAT 16G Motor Grader							1	1																													
CAT 14G Motor Grader					2	3	3	9	6	6	2	2																									
CA 25 Compactor					2	3	2	6	2	2																											
Tandem Dump Truck					3			9	9	9		4					4				4																
Flatbed Truck					1	3	1	1	1	1	1	1																									
Pick-up Truck					5	5	5	8	6	7	3	2					1				1																
PD Trailer and Tractor								2	2	2																											
Batch Plant and Pug Mill								1	1	1																											
Processing Plant						1	1	1	1	1																											
Bentonite Unloading System								1	1	1																											
LoBoy Trailer and Tractor					34	11	2	24	1																												

1985 1990 1995 2000 2005 2010 2015

PHASE LOCATION SCHEDULE

**Indeco**

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN 55416



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 1

	YEAR 1 - 1985												YEAR 2 - 1986																																					
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
Generator 335 KW						1	1	1	1	1	1																																							
Generator 250 KW								1	1	1	1																																							
Generator 90 KW					1	1	1	1	1	1	1	1																																						
Generator 30 KW								1	1	1	1	1																																						
42" Belt Conveyor								1	1	1	1	1																																						
Pump 15 HP								1	1	1	1	1																																						
Truck Crane 25 ton					1	1		1																																										
J D Hydroseeder								1																																										
J D Tractor with Disc								1																																										
J D Diesel Mulcher								1																																										
Flowmaster Pump					1	1	1	1		1																																								
Chainsaw					2																																													
Power Ram Packer								2	2	2																																								
Belly Dump Trailer and Tractor									13	13																																								
CAT 824 Wheel Tractor									1	1																																								
J D 410 Backhoe					1	1																																												
Truck Crane 75 ton					1	1																																												
Power Auger					1	1	1	1	1	1	1	1																																						

1985			1990			1995			2000			2005			2010			2015		
------	--	--	------	--	--	------	--	--	------	--	--	------	--	--	------	--	--	------	--	--

## PHASE LOCATION SCHEDULE

# Indeco

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 10



# CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 2

	YEAR 1 - 1988												YEAR 2 - 1989																																						
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
CAT 631 Scraper				12	12	14	9	12	12	8							10	8	8	8																															
CAT 631 Water Wagon				3	3	4	3	2	2	2							1																																		
CAT D9 Dozer				3	3	3	2	2	2	2																																									
CAT D8 Dozer				9	3	5	3	4	6	2							6	4	4	4																															
CAT D6 Dozer						3	3										2	2	2																																
Rake (D8)				5																																															
Disc (D8)						1											1																																		
CAT 988 Loader					2	3	4	2	3	2							2	1	1																																
CAT 966 Loader				2			1	1																																											
CAT 235 Excavator				1		1	1	1																																											
CAT 16G Motor Grader						1											1																																		
CAT 14G Motor Grader				3	3	6	6	4	4	2							6	6	6	4																															
CA 25 Compactor				3	3	6	4	2	2	2							2	2	2																																
Tandem Dump Truck				3		8	8		4								8	8	8																																
Flatbed Truck							1										2																																		
Pick-up Truck				6	4	7	9	4	4	2							6	4	4	3																															
PD Trailer and Tractor						2	2										2	2	2																																
Batch Plant and Pug Mill						1	1										1	1	1																																
Processing Plant					1	1	1	1	1	1							1																																		
Bentonite Unloading System						1	1										1	1	1																																
LoBoy Trailer and Tractor				39	5	17	3	1												3																															

1985 1990 1995 2000 2005 2010 2015

PHASE LOCATION SCHEDULE

**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN 55406



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 2

[illegible][illegible]

## PHASE LOCATION SCHEDULE


**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN 55416

FIGURE 11



CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 3

	YEAR 1 - 1993												YEAR 2 - 1994												YEAR 3 - 1995																													
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
CAT 631 Scraper				12	12	12	12	12	12	12	12						4	16	12	12	12										10	5	5																					
CAT 631 Water Wagon				3	3	3	3	3	3	3	3						1	1												1	2	1																						
CAT D9 Dozer				3	3	3	3	3	3	3	3																			2	1	1																						
CAT D8 Dozer				9	3	3	3	3	3	3	3						4	9	6	8	8	2	2						10	8	9	10	2	1																				
CAT D6 Dozer																	1	2	2	2	2									2	2	2																						
Rake (D8)				5																																																		
Disc (D8)																	1	1												1	1	1																						
CAT 988 Loader					2	2	2	2	2	2	2						2	1	1	2	2	1	1						1		1	1	1																					
CAT 966 Loader				2															1	1																																		
CAT 235 Excavator				1													1		1	1																																		
CAT 16G Motor Grader																	1																																					
CAT 14G Motor Grader				3	3	3	3	3	3	3	3						2	8	8	9	9	1	1					1		4	5	3	1																					
CA 25 Compactor				3	3	3	3	3	3	3	3						1	2	2	2	2									4	4	2																						
Terex 33-07 Off Road Truck																				3	3	3	3					3																										
Tandem Dump Truck				3														6	6	6	6									6	6	6																						
Flatbed Truck																		2																																				
Pick-up Truck				5	3	3	3	3	3	3	3						4	6	6	7	6	1	1					3	2	5	7	6	3																					
PD Trailer and Tractor																		2	2	2	2									2	2	2																						
Batch Plant and Pug Mill																		1	1	1	1									1	1	1																						
Processing Plant					1	1	1	1	1	1	1						1																																					
Bentonite Unloading System																		1	1	1	1									1	1	1																						
LoBoy Trailer and Tractor				39	4													2	14		1								1																									



PHASE LOCATION SCHEDULE

Indeco

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 12



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 3

[illegible][illegible]

## PHASE LOCATION SCHEDULE

# indeco

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 12



# CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 4

	YEAR 1 - 2000												YEAR 2 - 2001												YEAR 3 - 2002																												
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D					
CAT 631 Scraper				12	12	12	12	12	12	12							6	12	16	12									12	12	12	12																					
CAT 631 Water Wagon				3	3	3	3	3	3	3							1	1											3	3	3	3																					
CAT D9 Dozer				3	3	3	3	3	3	3																			3	3	3	3																					
CAT D8 Dozer				9	3	3	3	3	3	3							3	7	8	8	2	2	2						8	11	3	3	3																				
CAT D6 Dozer																	1	2	2	2																																	
Rake (D8)				5																																																	
Disc (D8)																	1	1																																			
CAT 988 Loader					2	2	2	2	2									1	1	2	1	1	1																														
CAT 966 Loader				2															1																																		
CAT 235 Excavator				1													1	1																																			
CAT 16G Motor Grader																	1																																				
CAT 14G Motor Grader				3	3	3	3	3	3	3							3	11	10	9	1	1	1																														
CA 25 Compactor				3	3	3	3	3	3	3							2	2	2	2																																	
Terex 33-07 Off Road Truck																				3	3	3	3																														
Tandem Dump Truck				3														8	8	8																																	
Flatbed Truck																		2																																			
Pick-up Truck				5	3	3	3	3	3	3							3	5	7	6	1	1	1						2	5	3	3	3	2	2																		
PD Trailer and Tractor																		2	2	2																																	
Batch Plant and Pug Mill																		1	1	1																																	
Processing Plant					1	1	1	1	1	1																																											
Bentonite Unloading System																		1	1	1																																	
LoBoy Trailer and Tractor				40	4													2	16	5									2																								

1985 1990 1995 2000 2005 2010 2015

PHASE LOCATION SCHEDULE

**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN 55416



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 4

[illegible]



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 5

[illegible][illegible]

### PHASE LOCATION SCHEDULE

# indeco

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

FIGURE 14



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 5

[illegible]

1985					1990					1995					2000					2005					2010					2015				
------	--	--	--	--	------	--	--	--	--	------	--	--	--	--	------	--	--	--	--	------	--	--	--	--	------	--	--	--	--	------	--	--	--	--

### PHASE LOCATION SCHEDULE




FIGURE 14



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 6

[illegible]



## CONSTRUCTION EQUIPMENT SCHEDULE-PHASE 6

[illegible]



## CONSTRUCTION MANPOWER SCHEDULE-PHASE 1

[illegible]



## CONSTRUCTION MANPOWER SCHEDULE-PHASE 2

[illegible]



## CONSTRUCTION MANPOWER SCHEDULE-PHASE 3

[illegible]



## CONSTRUCTION MANPOWER SCHEDULE-PHASE 4

[illegible]



## CONSTRUCTION MANPOWER SCHEDULE-PHASE 5

[illegible][illegible]

## PHASE LOCATION SCHEDULE

# indeco

TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416


FIGURE 20



## CONSTRUCTION MANPOWER SCHEDULE-PHASE 6

[illegible]





DISPOSAL SYSTEM DATA									
Tailings Pond Area (ha)	233.6	Abandonment Cover Seal Thickness (m)	0.46						
Abandonment Area (ha)	202.2	Minimum Abandonment Cover Thickness (m)	1.17						
Wellings Covered (ha)	20.6	Underdrain Drain Layer Thickness (m)	0.46						
Pond Excavation ( $\times 10^6 m^3$ )	13.579	Minimum Underdrain Filter Layer Thickness (Note 1) (m)	0.46						
Till and Waste Rock Embankment Fill ( $\times 10^6 m^3$ )	6.566	Minimum Rock Slope Protector Thickness (Note 2) (m)	1.04						
Waste Rock Embankment Fill ( $\times 10^6 m^3$ )	1.04	Reclaim Pond Synthetic Liner Thickness (mm)	0.91						
Minimum Crest Width (Note 3) (m)	4.9	Reclaim Pond Till/Bentonite Liner Thickness (m)	0.19						
Processed Till For Mine Backfill Makeup ( $\times 10^6 m^3$ )	1.605	Sand Cushion Above Synthetic Liner Thickness (m)	0.46						
Tailings Slope (%)	0.5	Sand Cushion Below Synthetic Liner Thickness (m)	0.30						
Minimum Abandonment Cover Slope (%)	2.0	Protective Cushion Above Synthetic Liner Thickness (m)	0.46						
Till/Bentonite Tailings Pond Liner Thickness (m)	0.15	Transition Below Reclaim Pond Rock Slope Protection Thickness (m)	0.30						
INDIVIDUAL POND DATA									
POND DATA	POND NUMBER	R1	R2	T1	T2	T3	T4	Z	
Period of Use (yrs)		0-30	0-30	4-9	10-16	17-23	24-30	—	
Area Inside Crest (ha)		12.70	11.65	33.08	43.86	40.29	44.30	189.88	
Bottom Area (ha)		8.14	8.13	11.11	15.32	12.92	14.10	66.72	
Lined Slope Area (ha)		4.74	3.81	20.39	32.64	28.09	27.22	114.89	
Maximum Interior Depth (m)		8.7	7.0	23.5	29.0	31.0	30.0	—	
Maximum Exterior Fill Height (m)		13.1	13.0	29.0	32.5	21.7	15.6	—	
Crest Elevation (m)		505.6	505.6	522.5	522.5	529.5	529.5	—	
Lowest Bottom Elevation (m)		495.9	498.5	499.0	500.3	498.5	499.5	—	
Struck Storage Volume ( $\times 10^6 m^3$ )		0.59	0.59	5.00	7.56	7.24	7.67	27.47	
Tailings Storage Volume ( $\times 10^6 m^3$ )		—	—	4.04	5.26	5.26	6.18	22.71	
Till Excavation ( $\times 10^6 m^3$ )		0.369	0.308	2.346	3.755	2.867	3.934	15.575	
Till Embankment ( $\times 10^6 m^3$ )		0.245	0.156	1.869	1.324	1.759	0.173	5.925	
Synthetic Liner Area (ha)		13.64	12.47	—	—	—	—	26.11	
Till/Bentonite Liner Volume ( $\times 10^6 m^3$ )		0.020	0.018	0.073	0.076	0.063	0.069	0.319	
Underdrain Drain Material Volume ( $\times 10^6 m^3$ )		—	—	0.220	0.226	0.179	0.202	0.827	
Underdrain Filter Material Volume ( $\times 10^6 m^3$ )		—	—	0.214	0.351	0.273	0.293	1.131	
Rock Slope Protection Volume ( $\times 10^6 m^3$ )		0.021	0.012	0.270	0.243	0.170	0.181	0.897	
Abandonment Cover Volume ( $\times 10^6 m^3$ )		—	—	0.885	1.314	1.260	1.903	3.962	
Till/Bentonite Abandonment Cover Seal ( $\times 10^6 m^3$ )		—	—	0.051	0.066	0.060	0.110	0.287	
Sand Cushion Above Synthetic Liner ( $\times 10^6 m^3$ )		0.014	0.008	—	—	—	—	0.022	
Sand Cushion Below Synthetic Liner ( $\times 10^6 m^3$ )		0.039	0.035	—	—	—	—	0.074	
Protective Cushion Above Synthetic Liner ( $\times 10^6 m^3$ )		0.048	0.047	—	—	—	—	0.095	
Transition Below Reclaim Pond Rock Slope Protection ( $\times 10^6 m^3$ )		0.008	0.004	—	—	—	—	0.012	
Underdrain Collector Pipe Length (m)		—	—	1760	1610	1380	1543	6753	
Sump Discharge Pipe Length (m)		—	—	345	410	435	425	1610	
DISPOSAL SYSTEM DATA AND POND DATA NOTES									
1. Underdrain filter 1.0 meter thick beneath rock slope protection on tailings ponds T2, T3, and T4.									
2. Rock slope protection 2.0 meters thick on tailings pond T1.									
3. Crest width varies from 4.9 meters to 7.0 meters depending on number of pipelines along crest.									
4. Excavation, fill, and underdrain material volume for grading below waste rock embankment and storage area included with tailings pond T1 volume.									

Site area mapping is at 1.0 meter contour interval. Additional area to the north and west was added at the available 2.0 meter contour interval to provide coverage for the compliance boundary.

RS ABOVE MSL

**Golder Associates**  
Atlanta, Georgia



**EXXON MINERALS COMPANY**  
CRANDON PROJECT

TITLE: **WASTE DISPOSAL SYSTEM**  
SITE 41-114 B

SCALE AS SHOWN	STATE WISCONSIN	COUNTY FOREST
----------------	-----------------	---------------



NOTE: PROCESSED MATERIAL STOCKPILES  
SHOWN REPRESENT PHASE I QUANTITIES,  
STOCKPILES FOR OTHER PHASES ARE OF  
SIMILAR SIZE.



**FIGURE 23**

**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416


**EXXON MINERALS COMPANY**  
**CRANDON PROJECT**

TITLE  
CONSTRUCTION SUPPORT AREA  
PLAN & ELEVATION

				CONSTRUCTION SUPPORT AREA			
				PLAN & ELEVATION			
				SCALE		STATE	
						COUNTY	
REVISED		DATE		BY		DESCRIPTION	
<p align="center"><b>EXEMPT PROPRIETARY</b></p> <p><small>*This document contains proprietary information of Excor Materials Company and is not to be reproduced in whole or in part without permission to others or used for any unauthorized business without the prior written consent of Excor Materials Company. It is to be returned upon completion of the work for which it has been made available or in request of Excor Materials Company prior to the completion of such work.</small></p>							
DRAWING BY				DATE		CHECKED BY	
APPROVED BY				DATE		APPROVED BY	
APPROVED BY				DATE		EXEMPT	
DRAWING NO						SHEET OF	
						REVISION OF	

0000 0/10001





EROSION CONTROL SCHEDULE	
1	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
2	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
3	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
4	SEDIMENT POND WITH OVERFLOW PIPE, DISCHARGE ELEV. 500
5	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
6	PONDS TO DISCHARGE ELEV. 503.4 AND THEN DISCHARGES INTO DRAINAGE BASIN 7
7	SEDIMENT POND WITH OVERFLOW PIPE, DISCHARGE ELEV. 496
8	PONDS TO DISCHARGE ELEV. 507 AND THEN DISCHARGES THRU DITCH TO DRAINAGE BASIN 4
9	DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE THRU CULVERT

#### LEGEND

- DIKE
- DITCH WITH DIRECTION OF FLOW SHOWN
- DRAINAGE BASIN
- 2 DRAINAGE BASIN DISCHARGE POINT WITH I.D. NUMBER
- POND


#### PHASE 1

**CONSTRUCT RECLAIM POND R1**  
**CONSTRUCT WASTE ROCK STORAGE AREA GP**

**FIGURE 24**

BASE SHEET DEVELOPED  
BY GOLDER ASSOCIATES

NOTE: ELEVATION IN METERS ABOVE MSL



**Indeco** TWIN CITY DIVISION  
800 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

**EXXON MINERALS COMPANY**  
CRANDON PROJECT

**WASTE DISPOSAL SYSTEM**  
SITE 41-114B  
EROSION CONTROL - PHASE I

REVISED	DATE	BY	DESCRIPTION

SCALE AS SHOWN	STATE	COUNTY
DRAWN BY: WHP	DATE	CHECKED BY:
APPROVED BY:	DATE	APPROVED BY:
APPROVED BY:	DATE	EXXON
DRAWING NO.	SHEET	REVISION NO.

EXXON PROPRIETARY  
This document contains proprietary information of Exxon Minerals Company and is not to be reproduced in whole or in part made available to others or used for any unauthorized purposes without the prior written consent of Exxon Minerals Company. It is to be retained after completion of the work for which it has been made available and is to be returned to Exxon Minerals Company prior to the completion of such work.





EROSION CONTROL SCHEDULE	
1	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
2	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
3	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
4	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 500.
5	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
7	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 496
8	PONDS TO DISCHARGE ELEV. 507 AND THEN DISCHARGES THRU DITCH TO DRAINAGE BASIN 4
9	DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE THRU CULVERT
10	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 517
11	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV 494

- LEGEND**
- DIKE
  - DITCH WITH DIRECTION OF FLOW SHOWN
  - DRAINAGE BASIN
  - 2 DRAINAGE BASIN DISCHARGE POINT WITH I.D. NUMBER
  - POND

**PHASE 2**

**CONSTRUCT RECLAIM POND R2**

**CONSTRUCT TAILINGS POND T1**

**FIGURE 25** BASE SHEET DEVELOPED BY GOLDER ASSOCIATES

NOTE: ELEVATION IN METERS ABOVE MSL

NORTH

0 50 100 150 200 300 400 500

SCALE IN METERS


REVISED	DATE	BY	DESCRIPTION

<b>indeco</b> TWIN CITY DIVISION 1800 SOUTH LILAC DRIVE MINNEAPOLIS, MN. 55416	
<b>EXXON MINERALS COMPANY</b> CRANDON PROJECT	
TITLE <b>WASTE DISPOSAL SYSTEM</b> <b>SITE 41-114B</b> <b>EROSION CONTROL - PHASE 2</b>	
SCALE AS SHOWN	COUNTY
DRAWN BY: WHP	CHECKED BY:
DATE	DATE
APPROVED BY:	APPROVED BY:
DATE	DATE
EXXON	DATE
DRAWING NO.	SHEET
OF	REVISION NO.

EXXON PROPRIETARY

This document contains proprietary information of Exxon Minerals Company and is not to be reproduced or used in any manner without the prior written consent of Exxon Minerals Company. It is to be returned to the company or destroyed if not returned to the company at the time of disposal.





EROSION CONTROL SCHEDULE	
1	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
2	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
3	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
4	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 500
5	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
7	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 496
9	DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE THRU CULVERT
10	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV 517
11	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV 494
12	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV 516

- LEGEND**
- DIKE
  - > DITCH WITH DIRECTION OF FLOW SHOWN
  - DRAINAGE BASIN
  - >2 DRAINAGE BASIN DISCHARGE POINT WITH I.D. NUMBER
  - POND

**PHASE 3**  
**CONSTRUCT TAILINGS POND T2**  
**RECLAIM TAILINGS POND T1**

**FIGURE 26**

BASE SHEET DEVELOPED  
BY GOLDER ASSOCIATES

**Indeco** TWIN CITY DIVISION  
1500 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN. 55416

**EXXON MINERALS COMPANY**  
CRANDON PROJECT

TITLE  
**WASTE DISPOSAL SYSTEM**  
**SITE 41-114B**  
**EROSION CONTROL - PHASE 3**


NOTE: ELEVATION IN METERS ABOVE MSL  
 NORTH  
 0 50 100 150 200 300 400 500  
 SCALE IN METERS

REVISED	DATE	BY	DESCRIPTION

SCALE	AS SHOWN	STATE	COUNTY
DRAWN BY	WHP	DATE	CHECKED BY
APPROVED BY		DATE	APPROVED BY
DATE	EXXON	DATE	DATE
DRAWING NO.		SHEET	REVISION NO.
		OF	

EXXON PROPRIETARY  
 This document contains proprietary information of Exxon Minerals Company and is not to be reproduced or used in any form without the prior written consent of Exxon Minerals Company. It is to be returned upon completion of the work for which it has been made available to the holder of Exxon Minerals Company prior to the completion of such work.





EROSION CONTROL SCHEDULE	
1	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
2	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
3	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
4	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 500
10	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 517
12	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 516
13	BALED HAY OR STRAW DITCH CHECKS AND SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 508
14	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV 510
15	SEDIMENT POND WITH PUMPED OVERFLOW TO BASIN 10 DISCHARGE ELEV 514
16	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 503

- LEGEND**
- DIKE
  - DITCH WITH DIRECTION OF FLOW SHOWN
  - DRAINAGE BASIN
  - 2 DRAINAGE BASIN DISCHARGE POINT WITH I.D. NUMBER
  - POND

**PHASE 4**  
**CONSTRUCT TAILINGS POND T3**  
**PLACE TRAFFIC MAT ON TAILINGS POND T2**

**FIGURE 27** BASE SHEET DEVELOPED BY GOLDER ASSOCIATES

**indeco** TWIN CITY DIVISION  
 1500 SOUTH LILAC DRIVE  
 MINNEAPOLIS, MN 55416

**EXXON MINERALS COMPANY**  
 CRANDON PROJECT

**WASTE DISPOSAL SYSTEM**  
**SITE 41-114B**  
**EROSION CONTROL - PHASE 4**

SCALE AS SHOWN

DRAWN BY: WHP DATE: CHECKED BY: DATE:

APPROVED BY: DATE: APPROVED BY: DATE:

APPROVED BY: DATE: EXXON DATE:

DRAWING NO: SHEET: REVISION NO:

NOTE: ELEVATION IN METERS ABOVE MSL

NORTH


0 50 100 150 200 300 400 500

SCALE IN METERS

REVISED	DATE	BY	DESCRIPTION

EXXON PROPRIETARY  
 This document contains proprietary information of Exxon Minerals Company and is not to be reproduced in whole or in part without the prior written consent of Exxon Minerals Company. It is to be used only for the purpose intended and is not to be distributed outside the project area or used for any other purpose without the prior written consent of Exxon Minerals Company.





EROSION CONTROL SCHEDULE	
1	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
2	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
3	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
4	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 500
10	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 517
12	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 516
13	BALED HAY OR STRAW DITCH CHECKS AND SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 508
14	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 510
16	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 503

- LEGEND**
- DIKE
  - DITCH WITH DIRECTION OF FLOW SHOWN
  - DRAINAGE BASIN
  - 2 DRAINAGE BASIN DISCHARGE POINT WITH I.D. NUMBER
  - POND

**PHASE 5**  
**CONSTRUCT TAILINGS POND T4**  
**RECLAIM TAILINGS POND T3**

**FIGURE 28**

BASE SHEET DEVELOPED BY GOLDER ASSOCIATES

**indeco** TWIN CITY DIVISION  
 500 SOUTH LILAC DRIVE  
 MINNEAPOLIS, MN. 55416

**EXXON MINERALS COMPANY**  
 CRANDON PROJECT

**WASTE DISPOSAL SYSTEM**  
**SITE 41-114B**  
**EROSION CONTROL - PHASE 5**

SCALE AS SHOWN STATE COUNTY

DRAWN BY: WHP DATE: CHECKED BY: DATE:

APPROVED BY: DATE: APPROVED BY: DATE:

APPROVED BY: DATE: APPROVED BY: DATE:

DRAWING NO. SHEET OF REVISION NO.

NOTE: ELEVATION IN METERS ABOVE MSL

NORTH

0 50 100 150 200 300 400 500


SCALE IN METERS

REVISED	DATE	BY	DESCRIPTION

EXXON PROPRIETARY

This document contains confidential information of Exxon Minerals Company and is not to be reproduced, stored in a retrieval system, or used for any purpose other than the specific project for which it was prepared. It is to be returned to Exxon Minerals Company upon completion of the work for which it was prepared and is not to be used for any other purpose without the prior written consent of Exxon Minerals Company.





EROSION CONTROL SCHEDULE	
1	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
2	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
3	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
4	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 500
5	BALED HAY OR STRAW DITCH CHECK DISCHARGING INTO EXISTING DRAINAGE
7	SEDIMENT POND WITH OVERFLOW PIPE. DISCHARGE ELEV. 496
10	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 517
12	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 516
14	SEDIMENT POND WITH OVERFLOW PIPE DISCHARGE ELEV. 510

- LEGEND**
- DIKE
  - DITCH WITH DIRECTION OF FLOW SHOWN
  - DRAINAGE BASIN
  - 2 DRAINAGE BASIN DISCHARGE POINT WITH I.D. NUMBER
  - POND

**PHASE 6**

**RECLAIM TAILINGS POND T4**

**RECLAIM TAILINGS POND T2  
(BENTONITE LINER AND  
VEGETATIVE COVER)**

**FINAL SITE RECLAMATION**

**FIGURE 29** BASE SHEET DEVELOPED BY GOLDER ASSOCIATES

NOTE: ELEVATION IN METERS ABOVE MSL

NORTH

0 50 100 150 200 300 400 500

SCALE IN METERS

**Indeco** TWIN CITY DIVISION  
1800 SOUTH LILAC DRIVE  
MINNEAPOLIS, MN 55416

<b>EXXON MINERALS COMPANY</b>			
CRANDON PROJECT			
TITLE <b>WASTE DISPOSAL SYSTEM SITE 41-114B EROSION CONTROL - PHASE 6</b>			
SCALE AS SHOWN	STATE	COUNTY	
DRAWN BY WHP	DATE	CHECKED BY	DATE
APPROVED BY	DATE	APPROVED BY	DATE
APPROVED BY	DATE	EXXON	DATE
DRAWING NO.	SHEET		REVISION NO.
	OF		

EXXON PROPRIETARY

This document contains proprietary information of Exxon Minerals Company and is not to be released or used in any way without the prior written consent of Exxon Minerals Company. It is to be kept confidential and its use is limited to the project for which it was made available or for use of Exxon Minerals Company prior to the completion of said work.





UW-STEVENS POINT



3 1775 621778 8